

Lake Forrest Drive Dam Status Update

- Fish relocation:
 - Completed first day on July 30, 2015
 - Second day was August 6, 2015
 - Based on recommendations from the ecologist, remaining fish will remain
- Lowering of lake pool:
 - Riser pipe cut and modified to maintain the lower water elevation
 - Fence was installed the week of July 25th
 - The contractor and city staff are reviewing downstream sediment concerns
- Engineering analysis:
 - Lake drawdown plans completed
 - Corps of Engineers Nationwide Permit (NWP) obtained
 - Proposal received from Schnabel Engineering for alternatives analysis
 - Includes soils testing, additional survey work, and the alternatives analysis
 - Concurrent review by the City of Atlanta underway
 - Consultant estimates it will take 6 months to complete this scope
- Staff conducts site observations after rainfall events of 0.5" or more
 - 16 site observations completed to date

Total Available Budget (T-9000) - \$1,910,000.00

