


# CIP Program Staff Update Public Works Department

July 19, 2016

SANDY SPRINGS  
GEORGIA



# SANDY SPRINGS

## T-0046 Carpenter Drive at Roswell Road Intersection Realignment

### Status:

- Staff is currently awarding the construction contract to Precision 2000 in the amount of \$1.79M
- Georgia Power has begun aerial utility relocations along Carpenter Drive in support of the construction project

### Construction Schedule: 8/1/16 – 12/31/16

- Proposed road closure duration
  - 4 weekends with night work (no night work for pile driving)
- Work duration and times
  - 150 calendar day construction duration
  - Work hours per current noise ordinance (except weekend road closure)

# SANDY SPRINGS

## Project T-0050 I-285 at Riverside Drive Interchange



I-285 Ramps at Riverside Drive  
Artistic Rendering of Proposed Improvements



## Project T-0050 I-285 at Riverside Drive Interchange

- City and GDOT staff met on July 5, 2016 to discuss schedule of ongoing construction and forecasted next steps to complete this project. Currently the intersection is scheduled to be substantially complete in late August. Some ancillary work will continue after the roundabouts go into use.
- There are three weekend bridge closures projected, currently expected in August 2016. Closure would begin Friday evening through late Sunday.
- Closures are required to make planned bridge repairs, repair damaged barriers previously not identified and complete and tie-in the new roundabouts.
- No traffic will be permitted across the interchange bridge during the closures. All other movements on/off I-285 will be allowed. A detour will be required to be installed for any traffic crossing I-285 on Riverside.
- Will provide further details as GDOT firms up plans and schedule with contractor. GDOT is working on both outreach regarding the closures as well as education regarding driver awareness of the new interchange operation. They will coordinate their efforts with our Communications staff.